

## Status of HUDCO Loan works up to 28.02.2019

Funds received for HUDCO works =Rs. 338.00 Crore				
Sr. No.	DIV	Name of works	Date of start	Date of Likely completion
1	AMB	Construction of 12 nos. Type-I & 48 type II houses in Police Lines Ambala	21.09.2017	19.03.2019
2	AMB	Const. of 48 No. T-II and 24 No. T-III (Storey) row houses in Police line, Ambala .	20.04.2016	30.08.2018
3	AMB	Installation of Booster for Newly constructed houses in Police Lines, Ambala.	20.04.2016	30.08.2018
4	AMB/K KR	Construction of 12 T-II and 6 T-III hosues in Police Station Women Sector-8, Kurukshetra	20.05.2016	19.05.2017
5	AMB/K KR	Construction of 12 type I houses in Police Lines Kurukshetra	03.07.2017	28.02.2019
6	AMB/K KR	Construction of 52 T-II and 12 T-III hosues in Police Lines, Kurukshetra,Ambala	29.06.2016	15.04.2019
7	AMB/K KR	Construction of 8 T-II and 6 T-III hosues in Police Station Shahabad,Kurukshetra	28.04.2016	31.05.2017
8	AMB/Y NR	Construction of 24 type I and 12 type III houses in Police Lines, YNR.	29.08.2017	26.11.2018
9	AMB/Y NR	Const. of 24 T-II and 12 T-III and 12 T-IV houses in Police Lines Yamuna Nagar, Ambala.	4.04.2016	01.08.2018
10	FBD	Const. of 96 no. T-II (stilt+6) houses and development works etc. greater (Group-II),	27.04.2016	25.08.2018
11	FBD	0.3 MLD Capacity STP in New Police Lines Faridabad	12.01.2018	15.10.2018
12	FBD	11 KV independent feeder for new Police Lines, Greater FRD	1.01.2018	15.10.2018
13	FBD	Const. of 120 No. T-II houses in Police Lines, Faridabad	17.07.2017	13.04.2019
14	FBD	Const. of 24 no. T-III (stilt+6) houses at NIT, Faridabad.	03.10.2016	15.03.2018
15	FBD	Const. of 24 No. T-II & 12 no. T-I houses in Police Lines, Faridabad	22.08.2017	15.03.2019
16	FBD	Const. of 48 T-II and 48 T-III (stilt+6) houses in New Police Lines, Greater Faridabad.	12.04.2016	17.05.2018
17	FBD	Const. of 96 No. T-II houses Greater and Estate Services of Campus in New Police Lines,	17.06.2016	30.04.2019
18	FBD	Const. of 96 No. T-II (stilt+6) houses Greater (Group-I), Faridabad.	27.04.2016	25.08.2018
19	FBD	Providing Estate Electrical Services in New Police Lines, Greater Faridabad.	5.8.2017	28.1.2018
20	FBD	Development of various parks in Police Lines, Faridabad.	03.04.2018	31.12.2018
21	FBD	Providing and Installation of 2 nos tubewell alongwith chamber and pumping machinery in	2.04.2018	1.07.2018

## Status of HUDCO Loan works up to 28.02.2019

Funds received for HUDCO works =Rs. 338.00 Crore				
Sr. No.	DIV	Name of works	Date of start	Date of Likely completion
22	FBD	C/o 48 No. TII & 24 No. T-III in Police Lines Palwal (FRD)	01.12.2017	28.08.2019
23	FBD/PAL	Providing and Installation of tubewell in Police Lines, Palwal.	17.01.2018	16.04.2018
24	GGN	Supply of Ceiling Fans.	17.01.2018	16.04.2018
25	GGN	Construction of 12 nos. Type-II houses in Police Station Sector-29, Gurgaon.	08.08.2016	07.08.2017
26	GGN	Const. of 16 Type-II houses in Crime Branch (C-I) Palam Vihar, Gurgaon.	05.07.2016	04.07.2017
27	GGN	Const. of 24 type-II houses in P.S Sector-56, Gurgaon.	05.06.2016	14.02.2018
28	GGN	Construction of 24 nos. houses Type-II in Police Station Sector-38, Gurgaon.	08.08.2016	18.02.2018
29	GGN	Const. of 24 Type III houses in P.S City Gurgaon.	06.06.2016	16.04.2018
30	GGN	Const. of 4 Type-II houses in Police Station CIA, Sector 10, Gurgaon.	22.04.2016	02.05.2017
31	GGN	Const. of 4 type II houses in Police Station Sector-10 A Gurgaon.	22.04.2016	02.05.2017
32	GGN	Construction of 6 nos. T-II houses in Police Station Sector-38, Sushant Lok, Gurgaon. (Work	27.06.2016	30.06.2018
33	GGN	Const. of 4 Type-II houses in Police Post Sector 4 & 7, Gurgaon.	22.04.2016	20.02.2017
34	GGN	Const. of 4 Type-II houses in Police Station Sector 15, Gurgaon.	22.04.2016	18.02.2017
35	GGN	Construction of 8 T-II & 4 T-III houses at Police Station Sector-51, Gurgaon .	07.10.2016	17.01.2018
36	GGN	Const. of 8 Type-II houses in Crime Branch ,Palam Vihar, Gurgaon.	2.06.2016	01.06.2017
37	GGN	Construction of 96 nos. Type-II houses in Police Lines, Gurgaon.	16.07.2017	9.12.2019
38	GGN	Landscaping and other misc. works in houses in various police stations, Gurugram.	16.06.2017	9.12.2019
39	GGN /MSR	Construction of 120 Nos. T-II Qtrs. Police Lines, MANESAR ,Gurugram	05.04.2016	05.04.2019
40	GGN /MSR	Construction of 48 Nos. T-II Houses Police Lines Manesar.	15.06.2017	31.12.2018
41	GGN /MSR	Const. of 96 No. T-II Qtrs. Police Line, Gurugram	21.02.2016	18.11.2018
42	GGN	Construction of road, water supply system and other services in Police Lines, Manesar Distt.	20.11.2018	20.03.2019

## Status of HUDCO Loan works up to 28.02.2019

Funds received for HUDCO works =Rs. 338.00 Crore				
Sr. No.	DIV	Name of works	Date of start	Date of Likely completion
43	GGN /MSR	Construction of 48 Nos. T-II Houses Police Lines Manesar.	22.08.2018	18.02.2019
44	GGN /MSR	Landscaping and water harvesting in Police Lines, Manesar.	22.08.2018	18.02.2019
45	HSR /FTBD	S/R of STP and Reuse of Treated Water in police Lines, Fatehabad.	07.09.2016	02.03.2017
46	HSR /FTBD	Upgradation of road, main gate and rising of boundary wall in Police Lines, Fatehabad.	10.08.2018	09.08.2019
47	HSR /FTBD	Up-gradation of boundary Wall in Police Lines, Fatehabad.	20.9.2017	19.12.2017
48	HSR /FTBD	Construction of 24 type-II and 24 type-III houses in police line at Fatehabad	05.04.2016	2.10.2017
49	HSR /SRS	Construction of 96 type-II and 12 type-IV houses in police line at Fatehabad	23.05.2017	16.04.2019
50	HSR	Construction of type 12 no. T-I & 12 Type-II houses in Police Line, Hisar	10.07.2017	30.11.2018
51	HSR	Construction of type 24 no. T-III in Police Line, Hisar	24.05.2016	15.12.2017
52	HSR	Construction of type 24 no. T-II in City Police Line, Hisar	11.07.2017	11.07.2019
53	HSR	Construction of 36 type-II houses tripple storyed and 12 no. type-IV triple storey houses in police	05.04.2016	02.10.2017
54	HSR	Construction of 48 no. cluster T-II four storyed houses in Police Line, Hisar	05.04.2016	28.02.2018
55	HSR	Establishing Park in New Police Lines ,Hisar	23.11.2016	25.04.2017
56	HSR	Under Ground Water tank in New Police Line, Hisar	22.06.2018	31.12.2018
57	HSR	Up-gradation of main gate, raising of boundary wall and construction of check post in Police	4.12.2018	31.07.2019
58	HSR /JIND	Construction of 12 Nos Type-I, 54 Nos type-II Houses in Police Lines, Jind. Total Houses= 66	12.07.2017	19.03.2019
59	HSR /JIND	Construction of 78 houses ( 42 T-II, 24 no.s T-III and 12 no. T-IV ) houses in Police Line, Jind, .	22.04.2016	05.02.2018
60	HSR /JIND	Upgradation of road, main gate and rising of boundary wall in Police Lines, Jind.	25.07.2018	21.04.2019
61	HSR /SRS	Construction of 60 Type-II and 12 Type-III houses in Police Lines, Sirsa,	12.04.2016	9.11.2017
62	HSR /SRS	Construction of 84 Type-II and 12 Type-I houses in Police Lines, Sirsa .	26.05.2017	19.04.2019
63	MBN/ Kaithal	Construction of 24 T-II and 24 T-III hosues in Police Lines, Kaithal, (Madhuban).	04.04.2016	01.11.2017

## Status of HUDCO Loan works up to 28.02.2019

Funds received for HUDCO works =Rs. 338.00 Crore				
Sr. No.	DIV	Name of works	Date of start	Date of Likely completion
64	MBN/ Kaithal	Construction of 12 T-I and 24 T-II houses in Police Lines, kaithal, (Madhuban).	08.05.2017	09.01.2019
65	MBN/ Karnal	Const. of 12 No. T-III houses in Police Stations, Civil lines at Karnal, (Madhuban).	12.04.2016	10.05.2017
66	MBN/ Karnal	Construction of 24 T-I, 72 Type-II and 48 Type III houses in Police Complex, Madhuban Distt.	03.07.2017	22.02.2019
67	MBN/ Karnal	Const. of 72 No. T-II and 36 No. T-III houses in Police Complex, Madhuban.	04.04.2016	15.03.2019
68	MBN/ Panipat	Const. of 12 nos. type-I and 12 nos. type-III houses in Police Lines Panipat, (Madhuban)	18.07.2017	31.01.2019
69	MBN/ Panipat	Const. of 36 no. houses (24 No. T-II & 12 T-III cluster three storyed in Police Lines, Panipat,	07.04.2016	30.10.2017
70	MBN/ Panipat	Special Repair of Roads in Police Lines, Panipat.	11.06.2018	28.02.2019
71	PKL	Construction of 12 nos. Type-III houses in Sector -20,PKL	19.09.2016	25.03.2018
72	PKL	Construction of 16 nos. Type-I houses in Police Lines, Panchkula	23.06.2017	31.03.2019
73	PKL	Boulder Masonary Wall Near HPHC & DSP Houses in Police Lines, Panchkula.	22.09.2017	04.01.2018
74	NUH	12 nos. Type-I & 36 Nos. T-II, 12 Nos. T-III Houses in Police Line, Narnaul , (Rewari)	18.07.2017	31.03.2019
75	NUH	Construction of 36 Nos T-II in Police Lines Narnaul , (Rewari) .	27.06.2017	31.03.2019
76	NUH	Cleaning of Sewer in Police Lines, Narnaul	10.11.2018	31.03.2019
77	NUH	Up-gradation of Park in Police Lines. Nuh	12.12.2017	11.06.2018
78	NUH	Construction of 12 T-II & 24 T-III houses at Rewari	12.04.2016	10.04.2017
79	NUH	Construction of 48 Nos T-II & 12Nos T-I Qtr in Police Lines Rewari.	15.06.2017	31.12.2018
80	NUH	Construction of 48 Nos. T-II Houses Police Lines, Rewari	13.06.2017	10.12.2018
81	NUH	Up-gradation of Boundary Wall in Police Lines, Rewari.	09.07.2018	30.04.2019
82	RTK/ Bhiwani	Construction off 12 T-IV houses at Bhiwani,.	22.05.2017	30.10.2018
83	RTK/ Bhiwani	Construction of 24 No. T-II houses in Police Line, Bhiwani	10.10.2017	10.12.2018
84	RTK/ Bhiwani	Construction off 24 T-II & 24 T-III houses at Bhiwani	1.04.2016	28.09.2017

## Status of HUDCO Loan works up to 28.02.2019

Funds received for HUDCO works =Rs. 338.00 Crore				
Sr. No.	DIV	Name of works	Date of start	Date of Likely completion
85	RTK/ JJR	Construction of 24 No. T-I and 12 No. T-III houses in Police Line, Jhajjar.	4.04.2016	2.07.2017
86	RTK/ JJR	Up-gradation of Water storage Tank at Jhajjar.	24.10.2017	21.01.18
87	RTK/ Sonapat	12 nos. Type-I & 48 Nos. T-II, 12 Nos. T-III Houses in SONEPAT	12.07.2017	08.01.2019
88	RTK/ Sonapat	Construction of 24 T-II & 24 T-III hosues in Police Lines, at Sonapat, (Rohtak).	13.04.2016	28.02.2018
89		Other Miscleneaus payments for above said various works i.e. Advt. Exp. Rs. 7.00 lac and Soil testing charges = 2.42	13.04.2016	28.02.2018